



**Schloss Blankenhain
 Turmsanierung nach Sturmschaden**

LOS	Gewerk	Firma		Auftragssumme	Nachtrag	Nr	Gesamtauftrag 19%	Abrechnung	offen	zusätzl Leistungen	Prognose	abz. Medien
01	Gerüst	Uwe Jacob	19%	15.645,76	50.543,96	4	66.189,72	58.717,92	7.471,80	4.564,64	70.754,36	70.259,08
02	BML Südturm	Jörg Fritzsche	19%	19.763,52	0,00		19.763,52	19.696,80	0,00		19.696,80	19.696,80
03	BML Nordturm	Jörg Fritzsche	19%	32.816,63	0,00		32.816,63	30.670,11	0,00		30.670,11	30.670,11
03	Dachdecker	Mario Opitz	19%	59.362,39	60.209,97	2	119.572,36	55.091,22	64.481,14		119.572,36	118.735,35
04	Zimmerer	Maik Lorenz	19%	58.952,62	186.635,11	4	245.587,73	231.559,23	14.028,50		245.587,73	243.868,62
05	Metallbau	Günter Oertel	19%	18.173,44			18.173,44	12.719,82	5.453,62		18.173,44	18.046,23
KGR 300				136.488,45 €	246.845,08 €		502.103,40 €	408.455,10 €	91.435,06 €	4.564,64 €	504.454,80 €	501.276,18 €
01	Blitzschutz	DBS								3.559,64	3.559,64	3.559,64
KGR 400				- €	- €		- €	- €		3.559,64 €	3.559,64 €	3.559,64 €
01	Planungsleistungen	Ingbüro Werdau		21.284,34			21.284,34	16.385,56	4.898,78	9.358,16	30.642,50	30.642,50
KGR 700				21.284,34 €	- €		21.284,34 €	16.385,56 €		9.358,16 €	30.642,50 €	30.642,50 €
gesamt				157.772,79 €	246.845,08 €		523.387,74 €	424.840,66 €		17.482,44 €	538.656,94 €	535.478,32 €